



Monday, December 16, 2019

CFPF Funded Projects Accomplishment/Progress Reporting

Project/Program Title:

Kelly Gulch AOP Fish Passage Project

USFWS Grant Number:

F16PG00072

Email address of individual submitting this report:

brian.thomas3@usda.gov

Name of individual submitting this report:

BRIAN THOMAS

Dates covered by this report:

Start Date: 08/15/2019 End Date: 12/16/2019 Difference: 123 days

Briefly summarize (2-3) sentences) overall progress and accomplishments applicable to this time period.

Project design contract package is being prepared and will be submitted by KNF Engineering Department to Shasta-Trinity NF Contracting Office by 02/14/2020.

Contract bids will be requested via open market. Estimated timeline for contract being awarded is 04/15/2020.

Task specific/deliverable updates (for each task in the cooperative agreement, provide a brief update on progress; provide brief update on significant work toward, or completion of any deliverables from the cooperative agreement):

The estimated time for project design completion is 07/15/2020.

Any significant developments beyond those reported for specific tasks/deliverables:

See below.

Any delays/issues that are impacting or may impact progress of the project:

A contract package for project design was submitted to the Shasta-Trinity NF Contracting Office on 08/12/19 with the stipulation that it would be awarded in early FY20.

The Contracting Office wanted to award it via the IDIQ process and sent the KNF a list of IDIQ contractors for review on 10/11/19. None of the contractors had any experience doing Fish Passage Projects or working on Forest Service roads.

Summary of invoices/charges to the agreement (include amount and date of any invoices submitted for payment under the agreement that occurred during the reporting period. Optionally, include a summary of charges incurred during the reporting period that will be invoiced during the next reporting period):

None

Anticipated work in the next six months (if this timeframe includes Oct 1, please describe any accomplishments that will occur before this date):

Project design contract package is being prepared and will be submitted by KNF Engineering Department to Shasta-Trinity NF Contracting Office by 02/14/2020.

Contract bids will be requested via open market. Estimated timeline for contract being awarded is 04/15/2020.

Summary and number of any outreach activities or significant meetings related to the project:

Have had two conference calls with Shasta-Trinity NF Contracting office to discuss the project design contract package, what now needs to be submitted, etc.

Please include any additional information (pictures, documents, presentations, or similar outputs developed during the reporting period related to the project). **PLEASE NOTE: USFWS requires before and after photos for every barrier removed/remediated. Please supply when available AND include in the final report when submitted.**

Expected Completion Date for Forum-funded Activities

Wednesday, September 30, 2020

Summary and number of any monitoring activities conducted as part of this project:

Monitoring activities will be conducted post-project after implementation.