

CFPF Funding Projects - Progress Reporting

Submission Date	2020-04-08 01:04:54
Project/Program Title:	M-1 Fish Passage Improvement Project
USFWS Grant Number:	F20AC00007
Email address of individual submitting this report:	ahalligan@tu.org
Name of individual submitting this report:	Anna Halligan
Dates covered by this report:	Start Date: 12/01/2019 End Date: 07/01/2020 Difference: 213 days
Expected Completion Date for Forum-funded Activities	10-30-2020
Briefly summarize (2-3 sentences) overall progress and accomplishments applicable to this time period.	<p>TU and State Parks have held several calls (3) with professional consultants at Pacific Watershed Associates and Glissman Excavation. TU also toured the site with agency representatives to conduct a pre-project permit consultation. Subcontracts for CEQA related surveys are prepared and execution is expected by mid April. Survey work will occur in May.</p>
Task specific/deliverable updates (for each task in the cooperative agreement, provide a brief update on progress; provide brief update on significant work toward, or completion of any deliverables from the cooperative agreement):	<p>Task A - Project Administration & Permitting - ongoing</p> <ul style="list-style-type: none">◦ TU staff are in the process of securing access agreements and subcontracts. <p>Task B - Implementation - Not started; scheduled for late summer/fall 2020.</p> <p>Task C - Monitoring - not started</p>
Any significant developments beyond those reported for specific tasks/deliverables:	<p>This project also received funding from the NOAA restoration center, and those funds may allow for some additional road sediment sites to be treated. The Project Team is currently trying to determine whether adding sites is feasible.</p>
Any delays/issues that are impacting or may impact progress of the project:	<p>This project may experience delays related to the Covid-19 pandemic and State Parks closures. TU is working with Parks staff to acquire special permission to access the property for work considered an "essential service" under the state and local Shelter Place in Orders.</p>

Summary of invoices/charges to the agreement (include amount and date of any invoices submitted for payment under the agreement that occurred during the reporting period. Optionally, include a summary of charges incurred during the reporting period that will be invoiced during the next reporting period):

No invoices or expenses (beyond TU personnel) have occurred to date.

Anticipated work in the next six months (if this timeframe includes Oct 1, please describe any accomplishments that will occur before this date):

Securing Permits, Establishing Construction Contracts, Project Implementation, and post-project monitoring.

Summary and number of any outreach activities or significant meetings related to the project:

None to report.

Summary and number of any monitoring activities conducted as part of this project:

None to report.