



Thursday, April 23, 2020

Accomplishment/Progress Reporting

Project/Program Title:

Kelly Gulch AOP Project

USFWS Grant Number:

F16PG00072

Email address of individual submitting this report:

brian.thomas3@usda.gov

Name of individual submitting this report:

Brian Thomas

Dates covered by this report:

Start Date: 01/23/2020 End Date: 04/23/2020 Difference: 91 days

Briefly summarize (2-3) sentences) overall progress and accomplishments applicable to this time period.

Contract package for Project design was submitted by the KNF engineering dept. to the Shasta-Trinity NF contracting office on 04/21/2020.

Task specific/deliverable updates (for each task in the cooperative agreement, provide a brief update on progress; provide brief update on significant work toward, or completion of any deliverables from the cooperative agreement):

The contract for the Project Design is expected to be awarded by late next month or in early June.

A site visit with the contractor and FS personnel will be scheduled in June after contract is awarded. The Notice To Proceed will be issued after site visit is completed.

Any significant developments beyond those reported for specific tasks/deliverables:

Any delays/issues that are impacting or may impact progress of the project:

The Covid-19 situation may influence the time when the site visit can be scheduled. That's an unknown at this time.

Summary of invoices/charges to the agreement (include amount and date of any invoices submitted for payment under the agreement that occurred during the reporting period. Optionally, include a summary of charges incurred during the reporting period that will be invoiced during the next reporting period):

None.

Anticipated work in the next six months (if this timeframe includes Oct 1, please describe any accomplishments that will occur before this date):

The Project Design is expected to be completed by the contractor by early September 2020.

Summary and number of any outreach activities or significant meetings related to the project:

N/A

Please include any additional information (pictures, documents, presentations, or similar outputs developed during the reporting period related to the project). **PLEASE NOTE: USFWS requires before and after photos for every barrier removed/remediated. Please supply when available AND include in the final report when submitted.**

Expected Completion Date for Forum-funded Activities

Summary and number of any monitoring activities conducted as part of this project:

N/A

Tags